



Updates & Look Ahead

Please note, this update on light rail construction and does not include private utility work.

This schedule may change to accommodate utility relocations, which must be completed before light rail construction can begin.

Baylor Demo

- Building demolition is completed
 - Work to remove foundations continues

West York Street—Continues through July 2009

- Work continues to relocate the sidewalk/curb lines
 - Work has slowed to accommodate DVP work to shut off power to street lights
 - Temporary walkways are in place
- Work on the south side of the street should be completed in approximately 3.5 weeks
 - This work was slowed a few days due to weather
 - Work will continue on the north side of the street through July

Brambleton Avenue : Yarmouth Street to Brambleton Bridge

- Work can start at any time
- Closure of north, westbound lane of Brambleton Avenue, from Yarmouth Street to the Brambleton Bridge, to adjust and replace sidewalk, curb and gutters
 - Work completed in two phases to maintain access to Hague Medical Building
 - Elizabeth River Trail re-rerouted

Monticello Avenue

- Skanska will mobilize this week.
 - Visible construction will likely start middle of next week and will continue through June
 - Location: Just north the intersection of City Hall Avenue to just south of Market Street
 - This is the first of several construction phases of light rail construction on Monticello and includes the installation of water main
- Work will close northbound lanes from City Hall Avenue to Market Street.
 - Two-way traffic maintained on west side on Monticello
 - Partial closure of sidewalk on the east side of Monticello Avenue
 - Dillard's Monticello Avenue entrance is open during this work

Kirn Demo

- Interior work continues through the beginning of June
- Perimeter sidewalk closures (City Hall, Bank, Plume and Atlantic) are on hold due to coordination with HRSD work on Bank Street
 - Sidewalks will be closed through mid-August
 - Lane closures are not anticipated during interior work but will be necessary during exterior demolition

ONGOING

Smith Creek Bridge

- Construction is now staged from the east bank of Smith Creek

East Main Street

- South side of East Main Street, including sidewalk, remains closed between Union Street and Park Avenue
 - Traffic is one way, east bound to Park Avenue

Government Plaza

- Work continues through August

Downtown Construction Update

May 4- 11



Freemason Area

Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street-** Water and Sewer installed in the Easement between the YMCA and the New Belmont
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
-Water and Sewer installed from Dunmore Street to the NOAA property
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street

Ongoing

Dunmore Street

- Sidewalk restoration underway
 - Expect 1-2 weeks for completion
- Validated parking at the York Street Garage is available to those affected by Norfolk Utilities construction

Yarmouth Street

- South of the Bute Street intersection, sewer construction progresses down to College Place
 - Expect 2-3 months for completion
- Freemason/ Yarmouth Intersection closed
 - Expect 2-3 weeks for intersection closure

What's Next

Yarmouth Street

- Upon intersection construction completion, construction will continue to proceed to College Place

Freemason Street

- Upon the completion of both Dunmore Street construction and Yarmouth Street between Bute Street and the Freemason Street intersection, crews will then move to Freemason Street to begin water and sewer installation
 - First phase will be to remove all cobblestones and store in a safe location.
 - Second phase is water main installation
 - Sewer installation will begin once water installation is complete
 - Final phase will be to re-install cobblestones
- Freemason Street cobblestones shall be temporarily removed while water and sewer construction is in progress. The cobblestones will be re-installed when the water and sewer work is complete.