

Light Rail & Private Utility Construction Update

October 19, 2009



Fort Norfolk

Community meeting set for 10/20/09

York Street

- **Cox** - all relocations are done
- **DVP** - all relocations are done, cable pulls, terminations and cutovers are will be done by the end of next week (10/23/09)
- **VNG** - all relocations are done; not in conflict with LRT
- **City** - all relocations are done; however, Norfolk Utilities will be have to cut and cap a waterline in the intersection of Botetourt/Brambleton (the only thing in conflict)
 - This will be done during current closure (Don to confirm)
- **Light Rail**
 - Will complete pavers in front of Minuteman Press after DVP completes terminations and cutovers
 - Work continues between Dunmore and Botetourt,
 - Crossing going in at Botetourt/Brambleton (3 more weeks)

DUKE

- **Cox** - all relocations are done
- **DVP** -All relocations, cable pulls, terminations and cutovers are done; ; not in conflict with LRT;
- **Verizon**
 - Contractor starts tunnel to manhole on Monday, 10/19/09
 - 45 day contract
- **VNG** - all relocations are done
- **City** - all relocations are done
- **Light Rail**
 - Will start OCS pole foundations along Charlotte 10/19/09;
 - Bute to Duke Street intersection follows Charlotte Street

BUTE

- **Cox**
 - one conduit relocation to do near former Baylor property
- **DVP** - all relocations, cable pulls, terminations and cutovers are done
- **Verizon** – all relocations are done
- **VNG**-all relocations are done
- **City** - all relocations are done
- **Light Rail**
 - OCS pole foundations along Charlotte this week
 - Bute to Duke Street intersection follows Charlotte Street

CHARLOTTE

- **Cox** - all relocations are done
- **DVP** - all relocations, cable pulls, terminations and cutovers are done
- **Verizon**
 - will relocate at the intersection of Monticello and Charlotte starting 11/1/09
- **VNG** - all relocations are done
- **City** – all relocations are done
 - Working on status of work to restore ducts for street lights.

- **Light Rail**
 - will start OCS pole foundations along Charlotte this week

MONTICELLO (Charlotte)

- **Cox** - all relocations are done
- **DVP** - all relocations, cable pulls, terminations and cutovers are done
- **Verizon**
 - Relocation of manhole starts 11/01/09 in the southwest corner of the intersection
- **VNG** - all relocations are done
- **City** - all relocations are done

MONTICELLO (to Freemason)

- TCC Student Center construction will continue to use Granby Street for access to site
- Cox - all relocations are done; not in conflict with LRT
- **DVP**
 - Work to reposition manhole lids continues between Tazewell and Market
- **Verizon**-all relocations are done
- **VNG** - all relocations are done
- **City** - all relocations are done
- **Light Rail**
 - 11/6/09 Completion date for work to Freemason

CITY HALL AVENUE

- **Cox** - all relocations are done
- **DVP**-all relocations, cable pulls, terminations and cutovers are being done at night at Monticello/City Hall intersection and during the day wherever they are not impeding others
- **HRSD** – all relocations are done
- **Verizon**
 - Will relocate and cut across City Hall one lane at a time; will plate during evening rush hour.
- **VNG** - all relocations are done
- **City**
 - Norfolk Utilities will be ready to tie-in water line on 11/01/09;
- **Light Rail**
 - Skanska wants to complete storm drain work along side Norfolk Utilities in the eastbound curb lane
 - Work plan being submitted to HRT.

ATLANTIC

- **Cox**-all relocations are done
- **DVP**
 - All relocations will be done by the mid-week 10/21/09,
 - Cable pulls, terminations and cutovers are ongoing south of Monticello/City Hall; crews will work wherever they are not impeding others
- **HRSD** – all relocations are done
- **Verizon** – all relocations are don
- **VNG** - all relocations are done
- **City**
 - Norfolk Utilities work to replace 1800's water line continues; they have services to install to the pump station and Maritime offices
- **Light Rail**
 - HRT awaiting work plan for area

PLUME

- **Cox** - all relocations will be completed by the end of week (10/23/09)
- **DVP**
 - All relocations will be completed by the middle of week
 - Cable pulls, terminations and cutovers will start immediately after; crews will work wherever they are not impeding Skanska; DVP will pull cable, terminate and cutover at night in the Norfolk Southern garage area.
- **Verizon**
 - Continues to work along Plume Street; Verizon was told by ROW Manager to start working in areas along Plume where Skanska has not started to work. This means they are responsible for cutting the street open to do their relocation work ahead of Skanska.
- **VNG** - all relocations are done
- **City** - all relocations are done
- **Light Rail**
 - Work will start work across Norfolk Southern's garage entrance this week
 - 3 weeks required notice to BB&T for track installation across the drive-thru
 -

PLAZA

- **Cox** - all relocations are done
- **DVP** - all relocations, cable pulls, terminations and cutovers are done
- **Verizon** – all relocations are done
- **VNG** - all relocations are done
- **City** - all relocations are done
 - will install a temporary boiler system until HRT/Skanska completes steam tunnel work.
- **Light Rail** – Hampton Roads Mechanical mobilized late last week, crews will start on Monday 10/19

E MAIN/ UNION

- **Cox** - all relocations are done
- **DVP**
 - All civil work is done
 - Cable pulls, terminations and cutovers will be completed by the end of week.
- **Verizon** - all relocations are done
- **VNG** - all relocations are done
- **Level 3** - all relocations are done
- **City** - all relocations are done
- **Light Rail** - decided to delay their start on E. Main at East and points north until DVP completes all relocations, cable pulls, terminations and cutovers.

