



## Updates & Look Ahead

Please note, this update on light rail construction and does not include private utility work.

This schedule may change to accommodate utility relocations, which must be completed before light rail construction can begin.

### West York Street—Continues through July 2009

- Work started to relocate the sidewalk/curb lines last week.
  - Temporary walkways are in place
- Sanitary sewer work should take approximately 2 more weeks
- Work on the south side of the street should be completed in approximately 4 weeks
  - Work will continue on the north side of the street through July

### Botetourt/York Intersection Closure

- Intersection opened on 4.24.09 but will close again to accommodate utility relocations for Verizon and Virginia Natural Gas
  - Closure will be 24 hours and should last approximately 2 weeks

### Brambleton Avenue : Yarmouth Street to Brambleton Bridge

- Work can start at any time
- Closure of north, westbound lane of Brambleton Avenue, from Yarmouth Street to the Brambleton Bridge, to adjust and replace sidewalk, curb and gutters
  - Work completed in two phases to maintain access to Hague Medical Building
  - Elizabeth River Trail re-rerouted

### Monticello Avenue (Tazewell to City Hall)

- Skanska can mobilize on or after 4.22.09 to start light rail construction on Monticello Avenue. Work will continue through end of June.
  - Location: Just north the intersection of City Hall Avenue to just south of Market Street
  - This is the first of several construction phases of light rail construction on Monticello and includes the installation of water main
- Work will close northbound lanes from City Hall Avenue to Market Street.
  - Two-way traffic maintained on west side on Monticello
  - Partial closure of sidewalk on the east side of Monticello Avenue
    - Dillard's Monticello Avenue entrance is open during this work

### Kirn Demo

- Interior work continues through the beginning of June
- Perimeter sidewalk closures (City Hall, Bank, Plume and Atlantic) should begin this week
  - Sidewalks closed through mid-August
  - Lane closures are not anticipated during interior work but will be necessary during exterior demolition

### ONGOING

#### Smith Creek Bridge

- Construction is now staged from the east bank of Smith Creek

### **Baylor Demo**

- Demolition expected to be completed over the next 30 days:
  - Hand separation of the buildings will take approximately 1 week to complete
  - Demolition will follow and take approximately 2 weeks to complete
  - Underground work will follow demolition and take approximately 1 week to complete
- Sidewalk closures on York, Duke and Bute
- Parking lane on the west side of Duke, between York and Bute, will not be closed

### **East Main Street**

- South side of East Main Street, including sidewalk, remains closed between Union Street and Park Avenue
  - Traffic is one way, east bound to Park Avenue

### **Government Plaza**

- Work continues through August