



Updates & Look Ahead

Please note, this is an update on light rail construction and private utility relocations. HRT manages the light rail construction only (Skanska) and City of Norfolk coordinates and manages all private utility relocations. This schedule may change without notice to accommodate utility relocations, which must be completed before light rail construction can begin.

Colley/Brambleton

- Installation of traffic light foundations has started
 - Northbound turn lane (south of Brambleton Avenue) will remain closed
- Curb & gutter work will follow
 - Start pending approved redesign for medical center station

West York Street

- **Skanska**
 - Work on the south side of the street should be completed by the end of May (weather permitting)
 - Installation of sewer line continues
 - There will be a 3 to 4 day closure when pipe must cross the York/Botetourt intersection. This work is being coordinated and may happen with Verizon closure, currently scheduled for early June
 - Access to York Street will remain from Botetourt
 - No turns from or to Brambleton Avenue
- **Virginia Natural Gas**
 - Relocation of gas line on the north side of W. York Street
 - Work is ongoing and is not expected to limit access to the York/Botetourt intersection
- **Verizon relocation**
 - Current schedule targets early June and will include a closure of the York/Botetourt intersection
 - Duration is approximately 3 weeks

Brambleton Avenue : Yarmouth Street to Brambleton Bridge (Skanska)

- Work can start at any time
- Closure of north, westbound lane of Brambleton Avenue, from Yarmouth Street to the Brambleton Bridge, to adjust and replace sidewalk, curb and gutters
 - Work completed in two phases to maintain access to Hague Medical Building
 - Elizabeth River Trail re-rerouted

York Street (Yarmouth to Duke)

- **Skanska**
- Permit has been approved and work can start any time and should be completed by the end of July
 - Coordination with Clancy & Theys is ongoing and work will likely start this week
- Likely phasing will have work start from Duke Street and work west to install water line and storm drain
 - Curb and gutter work on the north side of the street will follow
 - Work will move to the south side of the street and include installation of the track
- Impacts to surrounding businesses
 - Road has been closed for Belmont construction so there will be no additional impacts to traffic

- Access to parking lots will be from Bute Street
 - Clancy & Theys will make parking spaces available in garage during this work
- Wooden walkways will maintain access to businesses in the 200 block of York Street

Duke Street (DVP)

- Dominion Virginia Power will start the first phase of work on and around Duke Street
 - Work includes relocation of manholes
 - Alternating lane closures on Duke Street
 - The intersection of Duke/Bute will NOT be closed at this time
 - Sidewalk closures
 - West side of Duke Street
 - South side of York Street
 - Work should start the week of May 18 and continue through July

Charlotte Street (Webster's Court to Monticello)

- Dominion Virginia Power manhole rebuild and duct bank installation begins the week of 5/19
- Partial closure of E. Charlotte Street, between Webster's Court and Monticello Avenue starts 5/20
 - Pedestrian access remains north and south side of Charlotte Street
 - Traffic flow will be two-way on Charlotte Street to Webster's Court
 - Charlotte Street closed east of Webster's Court

Charlotte/Granby Intersection

- Dominion Virginia Power manhole rebuild and duct back installation should begin the week of May 25
 - Work will mandate full closure of Granby/Charlotte Street intersection
 - Work will mandate closure of portions of Granby Street
 - 400 block of Granby Street will be closed mid-block
 - 500 block of Granby Street will be closed from Charlotte Street to Bute Street
- On Street Parking
 - 400 block of Granby will have no on street parking from just south of Bodega to Charlotte Street
 - 500 block of Granby will have no on street parking
- Traffic flow
 - Charlotte Street, from Bute to Granby intersection will remain two-way and will be accessible via Boush Street
 - Charlotte Street, from Granby to Monticello will be two-way eastbound
 - Granby Street, from Freemason Street to just south of Bodega, will remain two-way
 - Turn around area just before street closure will be created (parking in this location will be removed)
 - Granby Street, from Charlotte to Bute Street closed
- Pedestrian flow
 - Maintained for the most part; only restricted on the west side of Granby Street, between Charlotte and Bute

Charlotte Street (Granby to Webster's Court)

- Dominion Virginia Power manhole rebuild and duct bank installation should start June 23
 - Work will mandate full closure of Charlotte Street, between Granby Street and Webster's Court
 - Charlotte between Webster's Court and Monticello will be two-way
 - Charlotte/Granby intersection remains open
- On street parking removed
- Pedestrian access
 - Closed on the north side of Charlotte Street, between Granby and Monticello Ave
 - Closed on the east side of Granby Street, from Charlotte to just south of Baxter's entrance

City Hall Avenue: Bank to Court Street

- HRSD work to progress to City Hall Avenue
 - Bank Street will remain closed through the week of 5.25.09
 - City Hall Avenue (eastbound) narrows to one lane
 - Effective 24 hours
 - Sidewalk closed on south side of City Hall Avenue, from Bank to Court Street
 - MacArthur Foundation parking
 - Bank Street (open only to tour buses and will be accessible from Plume Street)
 - City Hall Avenue, east of Court Street
- Kim Library Demo
 - Sidewalk closed on Plume, Atlantic, Bank, and City Hall Avenue for scaffolding
 - North side parking lane will be closed on Plume Street
 - Parking will be removed on Atlantic Street

Monticello Avenue: City Hall to Market Street (Skanska)

- This is the first of several construction phases of light rail construction on Monticello and includes the installation of water main
 - Two-way traffic maintained
 - Sidewalks remain open
- OCS foundations will be placed in the coming weeks
 - Will follow completion of installation on York Street

DVP Construction Update

Charlotte Street



Charlotte Street (Webster's Court to Monticello)

- Dominion Virginia Power manhole rebuild and duct bank installation begins the week of 5/19
- Partial closure of E. Charlotte Street, between Webster's Court and Monticello Avenue starts 5/20
 - Pedestrian access remains north and south side of Charlotte Street
 - Traffic flow will be two-way on Charlotte Street to Webster's Court
 - Charlotte Street closed east of Webster's Court

Charlotte/Granby Intersection

- Dominion Virginia Power manhole rebuild and duct back installation should begin the week of May 25
 - Work will mandate full closure of Granby/Charlotte Street intersection
 - Work will mandate closure of portions of Granby Street
 - 400 block of Granby Street will be closed mid-block
 - 500 block of Granby Street will be closed from Charlotte Street to Bute Street
- On Street Parking
 - 400 block of Granby will have no on street parking from just south of Bodega to Charlotte Street
 - 500 block of Granby will have no on street parking
- Traffic flow
 - Charlotte Street, from Bute to Granby intersection will remain two-way and will be accessible via Boush Street
 - Charlotte Street, from Granby to Monticello will be two-way eastbound
 - Granby Street, from Freemason Street to just south of Bodega, will remain two-way
 - Turn around area just before street closure will be created (parking in this location will be removed)
 - Granby Street, from Charlotte to Bute Street closed
- Pedestrian flow
 - Maintained for the most part; only restricted on the west side of Granby Street, between Charlotte and Bute

Charlotte Street (Granby to Webster's Court)

- Dominion Virginia Power manhole rebuild and duct bank installation should start June 23
 - Work will mandate full closure of Charlotte Street, between Granby Street and Webster's Court
 - Charlotte between Webster's Court and Monticello will be two-way
 - Charlotte/Granby intersection remains open
- On street parking removed
- Pedestrian access
 - Closed on the north side of Charlotte Street, between Granby and Monticello Ave
 - Closed on the east side of Granby Street, from Charlotte to just south of Baxter's entrance

Downtown Construction Update
May 18-25



Freemason Area



Completed

- **Duke Street-** Water and Sewer installed from Bute Street to Brambleton Avenue
- **Yarmouth Street (Brambleton to Bute Street)-** Water and Sewer installed in the easement between the YMCA and the New Belmont
- **Bute Street-** Water and Sewer installed from Dunmore Street to Duke Street
- **York Street-** Botetourt Intersection, water and sewer installation is complete
 - Water and Sewer installed from Dunmore Street to the NOAA property
 - Sewer installation complete in the 200 block
- **Dunmore Street-** Water and Sewer installed from York Street to Bute Street

Ongoing

Yarmouth Street (Bute to Freemason Street)

- South of the Bute Street intersection, sewer construction progresses down to College Place
 - Expect 2-3 months for completion
- Freemason/ Yarmouth Intersection closed
 - Expect 2-3 weeks for intersection closure

Freemason Street

- Water line installation underway
 - Expect 3 weeks for completion to be followed by sewer installation

What's Next

Yarmouth Street (Freemason to College Place)

- Sewer construction will continue to proceed to College Place upon Freemason/ Yarmouth Street intersection re-opening

Freemason Street

- Sewer installation will begin once water installation is complete
 - Final phase will be to re-install cobblestones